

QUARTERLY REPORT FROM JANUARY TO MARCH 2026

Name of SEZ	Risesince Steel (Pvt) Ltd - SE-SEZ
Province	Sindh
Public/Private	Private
Developer Name	Risesince Steel Special Economic Zone
Date of Notification	February 26, 2025
Date of Signing DA	In Process - Submitted to BoA
Project Cost (Billion PKR) (est.)	7,274,244,000
Development Cost (Billion PKR) (est.)	
Status	Under-developed
Working/Not Working	
Job Creation	1000 Plus
Exchange Rate used	PKR 282.00/USD
Developer NTN	6577120

RISESINCE STEEL (PVT.) LIMITED - SE-SEZ

Per Acre Price (Ind.) (Mn PKR)	N/A
Per Acre Price (Com) (Mn PKR)	N/A
Per Acre Land Cost (PKR Mn)	N/A
Total Area (Acres)	N/A
Industrial Area (Acres)	N/A
Salable Commercial Area (Acres)	N/A
Total Salable Area (Acres)	N/A
Total Area Sold (Acres)	N/A
Total Number of Plots	N/A
Total Number of Industrial Plots	N/A
Total Number of Plots Sold	N/A
Total Number of Ind. Plots Sold	N/A
Revenue from Com. Plots (Bn PKR)	N/A
Revenue from Ind. Plots (Bn PKR)	N/A
Vacand Land / Acres	N/A

AS ON MARCH 31, 2026

Item	Timeline provided by developer	%age Completion by March 31st 2026	Expected date of Completion	Total Cost (Bn PKR)
Land Acquisition	14 Nov. 2022	100%		
Road	31/Jan/27	32%		
Electricity	31/Jan/27	22%		
Gas (Town Header Station for Industrial use and Power Generation)	31/Jan/27	5%		
Telephone	31/Jan/27	60%		
DSL/Fibre optic				
Water (Internal Distribution Network)	31/Jan/27	22%		
Sewerage/drainage	31/Jan/27	40%		
Waste Water Treatment	31/Jan/27	15%		
Security	31/Jan/27	100%		
Fire-fighting (Fire Station)	31/Jan/27	5%		
Medical Facility	31/Jan/27	8%		
Educational & Vocational Training	31/Jan/27	2%		
Any other facility				

Electricity Demand (MW)	60
Electricity Available (MW)	
Gas Demand (MMCFD)	15
Gas Available (MMCFD)	
In Production	
Under Construction	
Local Units	
Foreign Units	
Local Investment (PKR Bn)	
Foreign Investment	
Estimated Investment (PKR Bn)	
CD Exemption (PKR Bn)	
Nearest Seaport/Dry Port (if applicable)	
Distance from Seaport from SEZ	
Nearest airport (if applicable) from SEZs	
On/Near Motorway or Highway from SEZ	

Set	NTN	SECP Registration number	Company Name	Country	Plot #	Plot Size (Acres)	Per Acre Price for the plot (PKR)	Revenue (PKR)	Name of plot allottee	Estimated Cost (Bn PKR)	Anticipated Investment (Bn PKR)	Investment so far (bn pkr)	Date of Land Allotment Letter	Date of Notification as Zone Enterprise	Customs Duty Exemption availed	CD Exemption Date	Amount of Custom Duty Exemption Availed (Rs.)	Type of machinery imported (separate with comma if more than one)	Status of CD Case	Turnover for the year 2023-2024 (Bn PKR)	Turnover expected per year (Bn PKR)	Expected Exports (Bn PKR)	Exports Generated (Bn PKR)	Estimated Employment to be Generated	Current Employment	Local employees	Foreign Employees	Current direct employment	Current indirect employment	Key Products / Items of Production (separate with comma if more than one)	Production Capacity	Current Status (Under-Construction / In-Production)	% age Completion by Mar-2026	Date of Start of construction	Date of Commencement Of Production (Expected date in case of units under construction)	Company Contact Person (Name, Address, Contact Number)	Issues	
1	6577120	142071	Risesince Steel (Pvt) Ltd	Pakistan		64.000			Risesince Steel (Pvt) Ltd		7,274,244,000	547,232,296		February 26, 2026					Complete production line of billet & rebar			54	28.2		The company's operations will also support the creation of numerous jobs, including in the supply chain, logistics, and ancillary industries, estimated to be around 5,000 additional jobs.	39	32	7	8	24	Billets & Rebar	500,000 mtn	Under Construction	22% to 25%	11-Jan-25	31-Jan-27	Mr. Lin Guannu Registered Address Office#22, Ground Floor, Business Arcade, Moven Pick Hotel, Karachi Phone 0330-2799999 , 92-021-35644323	

By:
Risesince Steel (Pvt.) Ltd